CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT

CITY OF West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

Bland-Rosemont Intertie Pump Station

Project Number: PW-10-14

TEAM

CITY

Department: Engineering
City's Project Manager: Erich Lais, P.E.
Contact Number: 503-722-5514

CONSULTANT

Design Consultant: 4B Engineering

CONTRACTOR

General Contractor:
Program Manager:

PROJECT DESCRIPTION

Project includes the design and construction of a booster pump station. The project is currently in the design stage. City engineers are working closely with contracted consultants to provide design reviews throughout each stage of development. This project is funded by fees imposed upon all new development within the city or development outside of the city that connects with or otherwise uses the sanitary sewer system, storm drainage system, water system, transportation system or park system of the city.

Planning Department Files: AP-12-01 CUP-12-01
Bid Documents
Plans

SCHEDULE

PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	10/20/13	
Const Contract Award	0%	5/12/2014	
Const Completion	0%	10/1/14	
Total Project Completion:	0%		

PROJECT STATUS

Project rebid on 4/30. Cascade Water Works the lowest responsive bidder. Project is funded by sdc's.



PROJECT BUDGET

	BUDGET
Original	$ 1,051,000
Amendment(s)	
Revised	

	BUDGET	ACTUAL
FY12-13	$ 1,051,000	$ 110,563
FY13-14	$ -	$ -
FY14-15	$ -	$ -

DETAIL	BUDGET	ACTUAL
Design	n/a	$ 110,563
R/W - Land	n/a	$ -
Construction	475,000 eng.est.	
Total Expended		$ -

PROJECT PHOTOS

Last Updated: 05/09/2014