CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT

City of West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
http://www.westlinnoregon.gov/publicworks

Bolton Reservoir Design

Project Number: PW-14-06

TEAM

CITY
Department: Engineering
City's Project Manager: Erich Lais, P.E.
Contact Number: 503-722-5514

CONSULTANT
Design Consultant: MSA

CONTRACTOR
General Contractor:
Program Manager:

PROJECT DESCRIPTION

Design of a new 4.0 MG water reservoir to replace the existing, 100 year old 2.5 MG Bolton Reservoir. The project will be funded by a combination of SDC funds, Water Revenue, and funds received from Lake Oswego for the LOT project.

Bolton Reservoir Project Page: History, Full Siting Analysis and Siting Summary

SCHEDULE

PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	10%	5/1/15	
Const Contract Award	0%	6/15	
Const Completion	0%		
Total Project Completion:	10%		

PROJECT STATUS

Reservoir siting analysis currently under review. Boring on-site in process in order to collect and analyze rock and soil samples.



PROJECT BUDGET

	BUDGET
Original	
Amendment(s)	
Revised	

	BUDGET	ACTUAL
FY13-14	$ -	$ -
FY14-15	$ -	$ -
FY15-16		

DETAIL

	BUDGET	ACTUAL
Design	$ 1,080,957	$ -
R/W - Land	$ -	$ -
Construction		
Total Expended		$ -

PROJECT PHOTOS

Last Updated : 11/12/2014