CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT

City of West Linn
PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
http://www.westlinnoregon.gov/publicworks

Santa-Anita Rosemont Signal

Project Number: PW-13-14

TEAM

CITY
Department: Engineering
City's Project Manager: Erich Lais, P.E.
Contact Number: 503-722-5514

CONSULTANT
Design Consultant: Murray Smith & Associates

CONTRACTOR
General Contractor:
Program Manager:

PROJECT DESCRIPTION

Project includes the design of a traffic signal and intersection improvements at Santa Anita Dr. and Rosemont Rd.

SCHEDULE

PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	90%		
Const Contract Award	0%		
Const Completion	0%		
Total Project Completion:	30%		

PROJECT STATUS

Design consultant selected through RFQ process. 90% design plans received 3/27/14 for review. This project is funded by SDC's.



PROJECT BUDGET

	BUDGET
Original	$ 500,000
Amendment(s)	$ -
Revised	$ -

	BUDGET	ACTUAL
FY11-12	$ -	$ -
FY12-13	$ -	$ -
FY13-14	$ 500,000	$ -

DETAIL

	BUDGET	ACTUAL
Design	$ 99,568	$ -
R/W - Land	$ -	$ -
Construction	$ -	$ -
Total Expended		$ -

PROJECT PHOTOS

Last Updated : 04/04/2014