CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT

City of West Linn

PUBLIC WORKS DEPARTMENT - ENGINEERING DIVISION

Public Works Director: Lance Calvert, P.E.

Phone: 503-722-5500

Fax: 503-656-4106

http://www.westlinnoregon.gov/publicworks

2015 Sanitary Sewer Rehabilitation Project

Project Number: PW-14-17

TEAM

CITY
Department: Engineering
City's Project Manager: Erich Lais, P.E.
Contact Number: 503-722-5514

CONSULTANT
Design Consultant: N/A

CONTRACTOR
General Contractor: Michels Corporation
Program Manager:

PROJECT DESCRIPTION

Project generally consists of the cleaning, cctv and CIPP lining of approximatley 30,000 linear feet of sanitary sewer pipe.

Bid Documents

Plans and Maps

Contract Award

SCHEDULE

PROJECT PHASES	Percent Completed	Completion Date	Projected Completion Date
Consultant Selection	0%		
Design Completion	100%	1/5/15	
Const Contract Award	100%	2/9/15	
Const Completion	90%	6/7/15	6/30/15
Total Project Completion:	90%		

PROJECT STATUS

Project is substantially completed. Contractor is performing remaining lateral grouting and post cctv video inspection.



PROJECT BUDGET

	BUDGET
FY14-15	$ -
FY15-16	$ -
FY16-17	$ -

DETAIL	CONTRACT	ACTUAL
Design	$ -	$ -
R/W - Land	$ -	$ -
Construction	$ 1,008,810.70	$ -
Total Expended		$ -

PROJECT PHOTOS

Last Updated : 06/11/2015