CITY OF WEST LINN PUBLIC IMPROVEMENT PROJECT

City of West Linn

PUBLIC WORKS DEPARTMENT - WATER DIVISION

Public Works Director: Lance Calvert, P.E.
Phone: 503-722-5500
Fax: 503-656-4106
http://www.westlinnoregon.gov/publicworks

Rosemont Reservoir Safety Improvements

Project Number: PW-1404

TEAM

CITY
Department: Engineering/Operations
City's Project Manager: Jim Whynot
Contact Number: 503-742-8615

CONSULTANT
Design Consultant: MSA

CONTRACTOR
General Contractor:
Program Manager:
Contact Number:

PROJECT DESCRIPTION

The City of West Linn has identified various safety, security, and access related improvements needed at the Rosemont Reservoir. The primary goals are to: Improve site security access, improve tank safety access, provide addtioinal conduit from street for current and future communications, improve site aesthetics, assess equipment layout and conduit routing inside tank pedestal, evaluate the reservoir's existing cathodic protection system, and evaluate the reservoir's existing interior and exterior coating system.

SCHEDULE

PROJECT PHASES	Percent Completed	Original Estimated Completion Date	Projected Completion Date
Consultant Selection	100%	Feb-14	2/14/2014
Design Completion	40%		
Const Contract Award	0%		
Const Completion	0%	Oct-14	
Total Project Completion:	20%		

PROJECT STATUS

Project is currently in design. Evaluating current tank condition and safety issues. Coordination between current and potential future wireless carriers is underway.



PROJECT BUDGET

	BUDGET
Original	$ -
Amendment(s)	$ -
Revised	$ -

	BUDGET	ACTUAL
FY11-12	$ -	$ -
FY12-13	$ -	$ -
FY13-14	$ -	$ -

DETAIL

	BUDGET	ACTUAL
Design	$ 21,942	$ -
R/W - Land	$ -	$ -
Construction	$ -	$ -
Total Expended		$ -

PROJECT PHOTOS

Last Updated : 04/08/2014